

**Camden County Department of Public Works  
Division of Engineering  
Roadway and Drainage Improvements Evesham Road  
Runnemede Borough, Magnolia Borough and  
Gloucester Township, Camden County, New Jersey  
Contract B22-21 Hartford to Charles  
Progress Report No. 17  
October 3, 2022 to October 7, 2022**



*Figure 1: Pipe with stone base*

**Work Completed Period of October 7, 2022**

- Milled trenches and installed 24" RCP.
- Backfilled, compacted, placed DGA, and finished with asphalt.



*Figure 2: Compacting DGA*

#### **Quantities Period of October 7, 2022**

- **Item #21:** Dense-Graded Aggregate Base Course, 6" Thick (142.21 SY)
- **Item #27:** Hot Mix Asphalt 19M64 Base Course (Trench Restoration) (62.87 TON)
- **Item #30:** 24" Reinforced Concrete Pipe (256 LF)

#### **Summary of Work Completed Period of October 7, 2022**

The contractor milled trenches for pipe installation. Placed 24" RCP, continued with backfilling, compacting and finishing with asphalt.

**Anticipated Work for Period of October 10, 2022**

- Continue with concrete work.

**Notice to Proceed:** May 16, 2022

**Substantial Completion:** November 12, 2022

**Final Completion:** December 12, 2022

**Prepared By:**



Joseph R. Ragusa, P.E.  
Remington & Vernick Engineers