



Clementon-Berlin Road (CR 534) Bridge over
North Branch of Timber Creek Structure No. 048E006

Borough of Clementon
County of Camden, NJ
Weekly Progress Report #17
January 28 to February 1, 2019



Contractor preparing the area where an inlet will be placed



Inlet placed, and drainage pipe connected to the inlet in roadway



Bridge railing is being placed



Railing on the wingwall



Railing on both wingwalls and on culvert

Partial NTP : August 15, 2018
NTP : September 20, 2018

Contractor Duration: 512 days
Completion date February 14, 2020

26.2% of time used to date

50.9% paid to date

The Notice to Proceed was given on September 20, 2018. Contractor has the duration of 512 day making the completion date on February 14, 2020.

Contractor continues to work on the different items in stage 2B. Bridge railing has been installed. Inlets were set to grade and pipes runs as per plan. Roadway items will continue to allow for paving later this month or in March.

Contractor plans on roadway excavation next week to allow for DGA placement then paving base coarse to allow for traffic switch into next stage.

Prepared by: Tony Guerrieri, AECOM Project Manager