Susan Shin-Angulo Freeholder Liaison

John Wolick



Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



IMPROVEMENTS TO WARWICK ROAD (CR669) BETWEEN SOMERDALE ROAD (CR667) AND FOX RIDGE DRIVE (A.K.A. OLD WARWICK ROAD)

Boroughs of Somerdale, Hi-Nella and Stratford Camden County Bid No. B8-18

MC Project No. 17006851G

Progress Report #2
Monday, August 13, 2018 to Friday, August 17, 2018



Figure 1: New curb in front of Sterling Highschool.

Charles J. DePalma Complex 23ll Egg Harbor Road Lindenwold, NJ 0802l Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com





Figure 2: Concrete Driveway, 6" Thick at Sterling Highschool.



Figure 3: Asphalt pavement tie into parking lot at Sterling Highschool south driveway.

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



Work Completed this week:

APS, Inc. poured concrete curb, gutter and driveways from Sterling Highschool to near Preston Avenue. Excavated behind concrete driveway aprons at the HS to place geogrid, DGA and asphalt. No work on August 13, 2018 due to rain. Subcontractor on site Wednesday; removed 4 trees from the west side of Warwick Road from Preston Avenue to Somerdale Road.

Items completed this week:

#02:	Police Traffic Directors	89.5 MHS
#09:	HMA 19M64 Base Crs.3" TH	25.17 TONS
#15:	Pavement Reinforcing Geogrid	27 SY
#22:	Concrete Driveway, 6" TH	150.8 SY
#24:	9" x 18" Concrete Vertical Curb	800 LF
#25:	6" x 8" x 18" Concrete Vertical Curb	226 LF
#43:	Tree Removal, over 12" to 24" Diameter	3 UN
#44:	Tree Removal, over 24" to 36" Diameter	1 UN

• PROGRESS NEXT TWO (2) WEEKS

O APS will continue to pour concrete curb, sidewalk and driveway aprons on the west side of Warwick Road from the Highschool, north to past Wood Avenue. Also, will begin to sawcut for curb south of the Highschool to the limit of work. Areas in front of the new curb will be restored with asphalt and behind the curb backfilled and topsoiled.

0

• NEXT MEETING

o Next Progress Meeting is scheduled for Friday, August 31, 2018 at 9:00 AM.

Notice to Proceed Date: August 6, 2018

Anticipated Completion Date: November 4, 2018

Prepared by: Vincent E. Baglivo

Maser Consulting

Anthony O'Toole, Project Engineer Kevin Becica, PE, County Engineer John Wolick, Director CCDPW Don Potter, APS