Department of Public Works

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.

Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



IMPROVEMENTS TO WARWICK ROAD (CR669) BETWEEN SOMERDALE ROAD (CR667) AND FOX RIDGE DRIVE (A.K.A. OLD WARWICK ROAD)

Boroughs of Somerdale, Hi-Nella and Stratford Camden County Bid No. B8-18

MC Project No. 17006851G

Progress Report # 5 Tuesday, September 4, 2018 to Friday, September 7, 2018



Figure 1: New curb and gutter progressing south from Preston Avenue.

Department of Public Works

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.

Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com





Figure 2: Completed asphalt restoration behind south of Harned Avenue.



Figure 3: Curb formed on east side of Warwick Road at south side of project.

Department of Public Works

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.



Work Completed this week:

APS, Inc. continued to pour concrete curb, gutter and HC ramps on the east side of Warrick Road from Preston Avenue heading south. APS has two crews working on the east side of the roadway, installing curb and sidewalk and restoring asphalt base in front of new curb; and installed asphalt driveways at locations where sidewalk was completed. Also placing topsoil and seeding completed areas on this side of the roadway.

Items completed this week:

#02:	Police Traffic Directors	96 MHS
#08:	HMA, 9.5M64, Surface Course 2" TH	10 TONS
#09:	HMA, 19M64, Base Course 3" TH	26 TONS
#21:	Concrete Sidewalk, 4" TH	60 SY
#22:	Concrete Driveway, 6" TH	150 SY
#24:	9" x 18" Concrete Vertical Curb	260 LF
#46:	Topsoiling, 5" TH	40 SY

• PROGRESS NEXT TWO (2) WEEKS

- APS will continue to pour concrete curb, sidewalk, HC ramps and driveway aprons on the east side of Warwick Road from Preston Avenue to Fox Ridge Drive. Areas in front of the new curb will be restored with asphalt and behind the curb backfilled and topsoiled and asphalt driveways installed.
- APS will then resume curb and sidewalk installation of the west side of Warwick Road from Wood Avenue to Somerdale Road.
- o APS will continue working new work hours, 8:00 AM to 4:00 PM.

• NEXT MEETING

• Next Progress Meeting is scheduled for Friday, September 28, 2018 at 9:00 AM.

Notice to Proceed Date:

August 6, 2018

Completion Date:

November 4, 2018

Prepared by:

Vincent E. Baglivo Maser Consulting

Anthony O'Toole, Project Engineer Kevin Becica, PE, County Engineer John Wolick, Director CCDPW Don Potter, APS