



**IMPROVEMENTS TO WARWICK ROAD (CR669)
BETWEEN SOMERDALE ROAD (CR667) AND FOX RIDGE DRIVE (A.K.A. OLD WARWICK
ROAD)**

*Boroughs of Somerdale, Hi-Nella and Stratford
Camden County
Bid No. B8-18*

MC Project No. 17006851G

Progress Report # 8

Monday, September 24, 2018 to Friday, September 28, 2018



Figure 1: New curb at Somerdale Road..



Figure 2: Completed curb and sidewalk on the west side of Warwick Road.



Figure 3: Restored area at Earl Avenue.



Work Completed this week:

APS, Inc. continued installing concrete curb, gutter, sidewalk and HC ramps on the west side of Warwick Road from Villa Avenue to Somerdale Road. Contractor was unable to work two days this week due to rain. Continued to restore pavement in front of new curb and place topsoil and seed in areas behind curb. Contractor also installed new regulatory signs from Wood Avenue south to Fox Ridge Drive.

Items completed this week:

#02:	Police Traffic Directors	67 MHS
#08:	HMA, 9.5M64, Surface Course 2" TH	42 TONS
#21:	Concrete Sidewalk, 4" TH	48 SY
#22:	Concrete Driveway, 6" TH	26 SY
#24:	9" x 18" Concrete Vertical Curb	521 LF
#46:	Topsoiling, 5" TH	43 SY
#47:	Fertilizing and Seeding, Type F	43 SY

• PROGRESS NEXT TWO (2) WEEKS

- APS will complete all the concrete curb, sidewalk, HC ramps and driveway aprons on the west side of Warwick Road up to Somerdale Road. All areas on this side will be restored with asphalt and behind the curb backfilled and topsoiled.
- APS plans on starting curb and sidewalk installation at Earl Avenue and working south to make available the roadway reclamation area.
- APS will continue working hours, 8:00 AM to 4:00 PM.

• NEXT MEETING

- Next Progress Meeting is scheduled for Friday, October 12, 2018 at 9:00 AM.

Notice to Proceed Date: August 6, 2018

Completion Date: November 4, 2018

Prepared by: Vincent E. Baglivo
Maser Consulting

Anthony O'Toole, Project Engineer
Kevin Becica, PE, County Engineer
John Wolick, Director CCDPW
Don Potter, APS