Department of Public Works

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.

Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



IMPROVEMENTS TO WARWICK ROAD (CR669) BETWEEN SOMERDALE ROAD (CR667) AND FOX RIDGE DRIVE (A.K.A. OLD WARWICK ROAD)

Boroughs of Somerdale, Hi-Nella and Stratford Camden County Bid No. B8-18

MC Project No. 17006851G

Progress Report # 10 Monday, October 8, 2018 to Friday, October 12, 2018



Figure 1: New sidewlk and curb with restoration near Wood Avenue.

Department of Public Works

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.

Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com





Figure 2: Completed curb, sidewalk and driveway apron between Wood and Preston.



Figure 3: Installing slope gutter at Wood Avenue.

Department of Public Works

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.

Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



Work Completed this week:

APS, Inc. continued installing concrete curb, gutter, sidewalk and HC ramps on the east side of Warwick Road from Earl Avenue toward Preston Avenue. Continued to restore pavement in front of new curb and place topsoil and seed in areas behind curb. Contractor also installed new casting on sanitary manhole across from Helena Avenue and set to grade in concrete gutter.

Items completed this week:

#02:	Police Traffic Directors	88 MHS
#09:	HMA, 19M64, Base Course 3" TH	30 TONS
#21:	Concrete Sidewalk, 4" TH	163 SY
#22:	Concrete Driveway, 6" TH	18 SY
#24:	9" x 18" Concrete Vertical Curb	605 LF
#26:	Monolithic Curb and Gutter	286 LF
#46:	Topsoiling, 5" TH	530 SY
#47:	Fertilizing and Seeding, Type F	530 SY

• PROGRESS NEXT TWO (2) WEEKS

- APS will continue concrete curb, sidewalk, HC ramps and driveway aprons on the east side of Warwick Road. All areas on this side will be restored with asphalt and behind the curb backfilled and topsoiled.
- APS is scheduled to start roadway reclamation of Warwick Road in the area of Earl Avenue to Wood Avenue on 10/17/18.
- Base paving to start the following week.
- APS will continue working hours, 8:00 AM to 4:00 PM.

• NEXT MEETING

• Next Progress Meeting is scheduled for Friday, October 26, 2018 at 9:00 AM.

Notice to Proceed Date:August 6, 2018Completion Date:November 4, 2018

Prepared by:

Vincent E. Baglivo Maser Consulting

Anthony O'Toole, Project Engineer Kevin Becica, PE, County Engineer John Wolick, Director CCDPW Don Potter, APS