



**IMPROVEMENTS TO WARWICK ROAD (CR669)
BETWEEN SOMERDALE ROAD (CR667) AND FOX RIDGE DRIVE (A.K.A. OLD WARWICK
ROAD)**

*Boroughs of Somerdale, Hi-Nella and Stratford
Camden County
Bid No. B8-18*

MC Project No. 17006851G

Progress Report # 11

Monday, October 15, 2018 to Friday, October 19, 2018



Figure 1: Completed slope gutter at Wood Avenue.



Figure 2: Contractor performing roadway recycling between Wood and Earl Avenue.



Figure 3: Recycled roadway surface ready for traffic.



Work Completed this week:

APS, Inc. continued installing concrete curb, gutter, sidewalk and HC ramps on the east side of Warwick Road from Somerdale Road to Preston Avenue. Continued to restore pavement in front of new curb and place topsoil and seed in areas behind curb. Contractor also began to recycle roadway by installing Soil Cement Base Course in the area from Wood to Earl Avenue. This area is expected to be base paved next week.

Items completed this week:

#02:	Police Traffic Directors	200 MHS
#09:	HMA, 19M64, Base Course 3" TH	49 TONS
#13:	Soil Cement Base Course	1841 SY
#21:	Concrete Sidewalk, 4" TH	74 SY
#22:	Concrete Driveway, 6" TH	41 SY
#24:	9" x 18" Concrete Vertical Curb	611 LF
#27:	Concrete Slope Gutter	27 SY
#46:	Topsoiling, 5" TH	173 SY
#47:	Fertilizing and Seeding, Type F	173 SY

• PROGRESS NEXT TWO (2) WEEKS

- APS is expected to complete all concrete work, including curb, sidewalk, handicap ramps and driveway aprons, in the next two weeks. All areas in front will be restored with asphalt and behind the curb backfilled and topsoiled.
- APS is scheduled to start milling and perform base paving; final surface course paving will follow completion of the base repairs.
- APS will continue working hours, 8:00 AM to 4:00 PM.

• NEXT MEETING

- Next Progress Meeting is scheduled for Friday, October 26, 2018 at 9:00 AM.

Notice to Proceed Date: August 6, 2018

Contract Completion Date November 4, 2018

Anticipated Completion Date: November 21, 2018

Prepared by: Vincent E. Baglivo
Maser Consulting

Anthony O'Toole, Project Engineer
Kevin Becica, PE, County Engineer
John Wolick, Director CCDPW
Don Potter, APS