

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988

highway@camdencounty.com

**East Atlantic Avenue (C.R. 729)
over Nicholson Road (C.R. 635)
Bridge Replacement Project**

*Borough of Audubon
County of Camden, New Jersey
Weekly Progress Report
Monday 05/28/2018 thru Friday 06/01/2018*



Figure 1

PSE&G Installing utility pole at NW Corner

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988

highway@camdencounty.com



Figure 2

RE Pierson placing and vibrating concrete for parapet, East side of bridge

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988

highway@camdencounty.com



Figure 3

RE Pierson leveling DGA at South side of East Atlantic Avenue



The following Construction Activities took place during the period stated above.

Bridge Construction

On Tuesday, May 29 and Wednesday, May 30, 2018, RE Pierson installed formwork for the bridge parapet.

On Wednesday, May 30, RE Pierson stripped the formwork from the bridge sidewalk and rubbed the front face using mortar mix.

On Thursday, RE Pierson placed 10 CY of NJDOT HPC Concrete with Visocrete 1000 Super P to partially complete the Bridge Parapet at East (40 LF) and West (23.75 LF) sides of the bridge. It should be noted that Craig Testing was notified but did not arrive prior to the concrete placement. The Contractor took 4 cylinders to be tested.

On Friday, June 1, 2018, RE Pierson installed formwork for the North ends of the parapets, on the east and west sides of the bridge. The Contractor partially stripped formwork from the parapets on the east and west sides of the bridge. Additionally, RE Pierson began drilling holes in the top of the northeast wingwall and installing rebars.

T-Walls and Roadway Construction

On Wednesday, May 30, 2018, RE Pierson excavated soil and I-14 material from the South side of East Atlantic Avenue for roadway boxout. Excavated material was used to backfill area behind Retaining Wall, Location No. 2.

On Thursday, May 31, 2018, RE Pierson loaded soil from the roadway boxout and trucked it off site. The Contractor began excavating the roadway boxout at the South side of East Atlantic Avenue, placing I-3 Material (Subbase), leveling with a bulldozer and compacting with a roller. DGA was placed over I-3 material and compacted with a roller.

On Friday, June 1, RE Pierson placed and spread topsoil at the North slope in front of Retaining Wall, Location No. 1.

Utility Relocations

PSE&G was on site Tuesday, May 29 – Friday, June 1, 2018. Work included installing utility poles at the northwest corner, placing sleeves on existing wires, and installing new wires pole to pole. A Conrail flagman was on site on Wednesday, May 30, 2018. PSE&G decommissioned existing wires on poles on Thursday, May 31, 2018.

Memorial Day

No work was performed on site, Monday, May 28, 2018 due to the Memorial Day Holiday.

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com

Anticipated Work for 6/4/18 thru 6/8/18

Work scheduled includes forming and pouring the remainder of the bridge parapet; grading and placing DGA in the roadway; installation of curb and sidewalk on Nicholson Road; and construction of the T-walls.

Notice to Proceed: 09/28/17

Anticipated Completion Date: 11/20/18

Prepared By: Alfred Brenner, Resident Engineer