



Clementon-Berlin Road (CR 534) Bridge over
North Branch of Timber Creek Structure No. 048E006

Borough of Clementon
County of Camden, NJ
Weekly Progress Report #20
February 18 to February 22, 2019



Contractor using a portable concrete pump to pour concrete between culvert and steel sheets



Concrete was both under the culvert and in front of the 2-wingwalls



Concrete being place to a known grade behind steel sheets



Pumping concrete where wire mess was installed



Last part of roadway the was worked on to allow for traffic shift

Partial NTP : August 15, 2018
NTP : September 20, 2018

Contractor Duration: 512 days
Completion date February 14, 2020

29% of time used to date

50.9% paid to date

The Notice to Proceed was given on September 20, 2018. Contractor has the duration of 512 days making the completion date on February 14, 2020.

Contractor poured concrete between steel sheets and culvert and wingwall. Once this was done the contractor will cut off sheets at proper grade. Roadway has been prepped to pave but weather has not been allowing the times that are in accordance with the specifications. The contractor has not worked a full week the past few weeks due to weather. Now they are out of work and the crew was laid-off until traffic switch can take place.

Contractor plans on paving Thursday February 28th. Then on Monday March 4th Midlantic hopes to switch traffic into Stage 3.

Prepared by: Tony Guerrieri, AECOM Project Manager