



ERIAL-CLEMENTON ROAD (CR 703) RECONSTRUCTION PROJECT – PHASE I ERIAL-NEW BROOKLYN ROAD (CR 706) TO TURNERSVILLE-HICKSTOWN ROAD (CR 688) AND THE VICINITY OF CLOVERDALE AVENUE

ERI Job # 30750 44

Township of Gloucester and Borough of Pine Hill County of Camden, New Jersey

WEEKLY PROGRESS REPORT #22 July 16, 2018 to July 20, 2018



Figure: 1 – Sawcutting of existing joints in preparation for sealant installation in the northbound lane at the intersection with Erial New Brooklyn Road



Figure: 2 – Cleaning of existing joints in preparation for sealant installation



Figure: 3 – Sealing of the existing joints in the northbound lane between Erial New Brooklyn Road and Danbury Drive

Erial-Clementon Road (CR 703) Reconstruction Project – Phase I Township of Gloucester and Borough of Pine Hill, Camden County, New Jersey 7/16/18 to 7/22/18 - Weekly Progress Report #22

Work Completed the Week of July 16, 2018:

South State's joint sealing crew mobilized at the site and began sawcutting, cleaning, and sealing the existing joints between the concrete slabs. South State sealed 6,039.25 linear feet of joints in the northbound lane between Erial - New Brooklyn Road and Danbury Drive.

#16: Police Uniform Law Enforcement Officer -58 Hours

#36: Sealing Existing Joints in Concrete Pavement - 6,039.25 LF

Anticipated Work for the Week of July 23, 2018:

South State's joint sealing crew will continue sealing joints in the northbound lane between Danbury Drive and Turnersville - Hickstown Road.

Spring Notice to Proceed Date: April 16, 2018

Anticipated Completion Date: August 10, 2018

Prepared By:

C. Jeremy Noll, PE, CME

Resident Engineer

Environmental Resolutions, Inc.