



**HAMPTON ROAD (CR 623)  
ROADWAY IMPROVEMENT PROJECT  
CUTHBERT BOULEVARD (CR 636) TO CHAPEL AVENUE (CR 626)  
ERI Job # 30750 49  
Township of Cherry Hill  
County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #2  
April 1, 2019 to April 5, 2019**



*Figure: 1 – Roadway excavation along the northbound lane*





*Figure: 2 – Installation of pavement reinforcing geogrid along the southbound lane*



*Figure: 3 – Installation of 6" thick dense graded aggregate base course in the southbound lane and pavement reinforcing geogrid along the northbound lane*

**Work Completed the Week of April 1, 2019:**

R.E. Pierson Construction Company mobilized to the site on April 1, 2019. They began with setting up all traffic control measures as per the approved traffic control plan and then installed 300 linear feet of silt fence for erosion control. Pierson's roadway crew then began roadway excavation and box out of both the northbound and southbound lanes from Chapel Avenue to approximately station 120+00. The roadway crew excavated 1,694.3 cubic yards of existing roadway and installed 2,920.8 square yards of 6" thick dense graded aggregate base course. The roadway crew also installed 890 square yards of pavement reinforcing geogrid in areas where the existing subgrade was in poor condition. Pierson's pipe crew also mobilized to the site to perform test pits in the areas of proposed drainage improvements to verify the locations of the existing utilities. The pipe crew excavated 6 cubic yards of test pits.

**#2: Police Uniform Law Enforcement Officer – 80 Hours**

**#3: Silt Fence – 300 LF**

**#10: Excavation, Test Pit – 6 CY**

**#11: Excavation, Unclassified – 1,694.3 CY**

**#13: Dense Graded Aggregate Base Course, 6" Thick – 2,920.8 CY**

**#19: Pavement Reinforcing Geogrid – 890 SY**

**Anticipated Work for the Week of April 5, 2019:**

R.E. Pierson's roadway crew will continue roadway excavation and box out. The pipe crew will begin installation of the proposed drainage improvements. PSE&G will mobilize to the site to begin replacement of the existing gas main from Chapel Avenue to Cuthbert Boulevard.

**Notice to Proceed Date: April 1, 2019**

**Anticipated Completion Date: June 14, 2019**

Prepared By:

A handwritten signature in blue ink, appearing to read 'C. J. Noll', is written over a light blue grid background.

C. Jeremy Noll, PE, CME  
Resident Engineer  
Environmental Resolutions, Inc.