

Clementon-Berlin Road (CR 534) Bridge over
North Branch of Timber Creek Structure No. 048E006

Borough of Clementon
County of Camden, NJ
Weekly Progress Report #7
October 1 to October 5, 2018



Water Main was pressure tested and choline tablets mixed in and tested.



Water Main was insulated at each end and crossing the Pedestrian Bridge



Asphalt sidewalk and fence installed. Temporary sidewalk is now open.



Old traffic stripes removed and new stripes installed for Stage 2 B of the project



Looking west with new traffic stripes installed.

Partial NTP : August 15, 2018
NTP : September 20, 2018

Contractor Duration: 512 days
Completion date February 14, 2020

The Notice to Proceed was given on September 20, 2018. Contractor has the duration of 512 day making the completion date on February 14, 2020.

Garrison completed the water main installation and all testing and cleaning of this main. The temporary water main should be able to be active on Monday October 8, 2018 once test results are received.

The contractor has moved the project into Stage 2 B. This will allow for the demolition of half of the existing bridge. Then of course construct the new structure. This work should be completed by next spring.

Prepared by: Tony Guerrieri, AECOM Project Manager