

Department of Public Works

Susan Shin Angulo  
Freeholder Liaison

John Wolick  
Director



Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
Phone 856.566.2980  
Fax 856.566.2988  
[highway@camdencounty.com](mailto:highway@camdencounty.com)



## Clementon-Berlin Road (CR 534) Bridge over North Branch of Timber Creek Structure No. 048E006

Borough of Clementon  
County of Camden, NJ  
Weekly Progress Report #8  
October 8 to October 12, 2018



Demolition of exiting structure.



Removal of superstructure



Turtle on the bank of the waterway





There was a layer of "dirt" between culvert box and concrete riding surface



Vibration monitor positioned south of the project.

Partial NTP : August 15, 2018  
NTP : September 20, 2018

Contractor Duration: 512 days  
Completion date February 14, 2020

4% of time used to date

15.4% paid to date

The Notice to Proceed was given on September 20, 2018. Contractor has the duration of 512 day making the completion date on February 14, 2020.

The contractor has moved the project into Stage 2 B. Demolition of the structure continues. This is the primary work activity to be completed before work on new structure can begin.

Prepared by: Tony Guerrieri, AECOM Project Manager