

**Coles Road (CR 627)
Roadway Improvement Project
Vicinity of NJSH 38**

to

County Line (MP 2.21)
*Township of Cherry Hill
Camden County, New Jersey*

Progress Report #2

Monday November 13, 2017 to Saturday November 18, 2017



Figure 1
Concrete Curb & Concrete Sidewalk
STA 113+25 to Hassemer Road (LS)



Figure 2
Concrete Curb & Formed Sidewalk & Handicap Ramp at Hassemer Road (LS)

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Making It Better, Together.

Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com



Figure 3
Concrete Curb & Formed Sidewalk
Hassemer Road to STA 116+25 (LS)



Making It Better, Together.

Work Completed last few weeks:

Charles Marandino, LLC completed concrete work on the west side of Coles Road. Marandino continued to work on Concrete Vertical Curb: Concrete Sidewalk and Concrete Apron(s). No estimate has been completed since last Progress Report. It was discussed in the field this morning that Estimate #2 should be submitted by the end of the week.

- **PROGRESS NEXT TWO (2) WEEKS**
 - Marandino will continue with Concrete Work such as Concrete Vertical Curb; Concrete Aprons and Concrete Sidewalk
- **NEXT MEETING**
 - Next meeting will be held on Monday December 4, 2017 at 9:00 AM.

Notice to Proceed Date: **October 2, 2017**

Anticipated Completion Date: **January 30, 2018**

Respectfully submitted,
Anthony C. O'Toole
Anthony C. O'Toole

Distribution via E-mail:

Kevin Becica, PE, County Engineer|John Hornback, CCPDW|Mark Heimlich, CCDPW
John Wolick, Director CCDPW
Gary Giglio, Marandino
2017.11.20.#2progressmeeting.coles.marandino