

Department of Public Works

Susan Shin-Angulo  
Freeholder Liaison

John Wolick  
Director



Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
Phone 856.566.2980  
Fax 856.566.2988  
[highway@camdencounty.com](mailto:highway@camdencounty.com)

**East Atlantic Avenue (C.R. 729)  
over Nicholson Road (C.R. 635)  
Bridge Replacement Project**

*Borough of Audubon  
County of Camden, New Jersey  
Weekly Progress Report  
Monday 01/29/2018 thru Friday 02/02/2018*



**Figure 1**  
*RE Pierson Demolishing North Abutment Footing*

Department of Public Works

Susan Shin-Angulo  
Freeholder Liaison

John Wolick  
Director



Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
Phone 856.566.2980  
Fax 856.566.2988

[highway@camdencounty.com](mailto:highway@camdencounty.com)



**Figure 2**

*Cutting Technologies Wire Sawcutting North Abutment Edge / Conrail North Abutment Edge*

Department of Public Works

Susan Shin-Angulo  
Freeholder Liaison

John Wolick  
Director



Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
Phone 856.566.2980  
Fax 856.566.2988

[highway@camdencounty.com](mailto:highway@camdencounty.com)



**Figure 3**

*PE Pierson Welding Test Piles*

Department of Public Works

Susan Shin-Angulo  
Freeholder Liaison

John Wolick  
Director



Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
Phone 856.566.2980  
Fax 856.566.2988  
[highway@camdencounty.com](mailto:highway@camdencounty.com)



**The following Construction Activities took place during the period stated above.**

### **Demolition of Abutments**

RE Pierson completed demolition of the South Abutment and footing on Thursday, February 1, 2018. Cutting Technologies, RE Pierson's subconsultant, wire sawcut adjacent to the South Abutment edge / Conrail South Abutment edge. Demolition of the North Abutment and footing continued during the week.

### **Removal of Debris**

In conjunction with the

### **Test Piles**

RE Pierson welded test piles on site on Thursday, February 1, 2018 and Friday, February 2, 2018. Two test piles are scheduled to be driven next week on Tuesday and Wednesday, February 6 and 7, 2018.

### **Anticipated Work for 2/5/18 thru 2/9/18**

Existing piles will be removed from both the North and South Abutments. Additionally, two test piles will be driven during the upcoming week.

**Notice to Proceed:** 09/28/17

**Anticipated Completion Date:** 11/20/18

**Prepared By:** Alfred Brenner, Resident Engineer