



**WESTFIELD AVENUE (CR 610)
MILL & OVERLAY PROJECT – PHASE I
42ND STREET TO VICINITY OF TINSMAN AVENUE
ERI Job # 30750 45
Township of Pennsauken
County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #10
November 20, 2017 to November 24, 2017**



Figure: 1 – Installation of HMA driveway at the northwest corner of the intersection with 45th Street along the westbound lane



Figure: 2 – Installation of concrete curb between 46th Street and 47th Street along the eastbound lane



Figure: 3 – Installation of reinforced concrete driveway apron between 46th Street and 47th Street along the eastbound lane

Work Completed the Week of November 13, 2017:

Asphalt Paving Systems, Inc. continued concrete work along the eastbound lane between 47th Street and 46th Street. APS installed 50.19 square yards of concrete sidewalk, 10.03 square yards of reinforced concrete driveway apron, 8.73 square yards of brick pavers, and 111.5 linear feet of concrete vertical curb. Due to cold weather conditions, APS covered the newly poured concrete with thermal blankets. APS's asphalt crew began restoration of previously disturbed asphalt parking lots and driveways. The asphalt crew installed 49.64 square yards of variable thickness hot mix asphalt driveway apron as well as 0.25 tons of HMA 9.5M64 surface course in front of the previously installed ADA ramp at the northeast corner of 42nd street. The asphalt crew also began restoration of the disturbed grassed park strip areas with 4" thick topsoil, fertilizer, and seed. APS did not work on Thursday, November 23rd and Friday, November 24th due to the Thanksgiving Holiday.

#2: Police Uniform Law Enforcement Officer – 24 Hours

#14: HMA 9.5M64 Surface Course, 2" Thick – 0.25 Tons

#42: Brick Pavers, Complete – 8.73 SY

#45: Concrete Sidewalk, 4" Thick – 50.19 SY

#46: HMA Driveway, Variable Thickness – 49.64 SY

#47: Concrete Driveway, 6" Thick – 10.03 SY

#49: 9" x 18" Concrete Vertical Curb – 111.5 LF

#68: Topsoiling, 4" Thick – 156.85 SY

#69: Fertilizing and Seeding, Type F – 138.33 SY

Anticipated Work for the Week of November 27, 2017:

The concrete crew will continue concrete work along the eastbound lane between 46th Street and 44th Street. The paving crew will begin working on the reconstruction of the side street intersections.

Notice to Proceed Date: September 18, 2017

Anticipated Completion Date: February 14, 2018

Prepared By:

A handwritten signature in blue ink, appearing to read 'C. J. Noll', is written over a light blue grid background.

C. Jeremy Noll, PE, CME
Resident Engineer
Environmental Resolutions, Inc.