

**Camden County Department of Public Works
Division of Engineering
Roadway & Drainage Improvements along Fern Avenue (CR 640)
Haddon Ave (CR 561) to Cuthbert Boulevard (CR 636)
Camden County, New Jersey
Weekly Progress Report No. 4
May 13, 2019 to May 19, 2019**



Figure 1: Storm sewer installation

Work Completed Week of May 13, 2019

- Demolition of existing concrete flatwork
- Installation of new concrete sidewalk, curb, and driveways
- Installation of stormwater pipe and structures

Quantities Week of May 13, 2019

- **Item #7:** Police Uniform Law Enforcement Officer (40 MH)
- **Item #25:** 12" Ductile Iron Pipe, Class 53 (5 LF)
- **Item #34:** Doghouse Manhole, Storm (1 UN)
- **Item #38:** Reconstructed Inlet, Type "A", Using Existing Casting (1 UN)
- **Item #47:** Concrete Driveway, Reinforced, 6" Thick (37.77 SY)
- **Item #49:** Concrete Sidewalk, 4" Thick (4.11 SY)
- **Item #50:** 9"x18" Concrete Vertical Curb (423 LF)

Summary of Work Completed Week of May 13, 2019

Asphalt Paving Systems (APS) continued demolition of existing concrete flatwork and installed new concrete curb, sidewalk, and driveways as per the plans and specifications. APS continued with stormwater work with the installation of structures and pipe. Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift. Police Uniform Law Enforcement Officers are additionally utilized for traffic control.

Anticipated Work for Week of May 20, 2019

APS will continue with the removal and replacement of concrete curb, sidewalk, driveways, and curb ramps as specified in the plans along Fern Ave. Daily traffic control will continue to be implemented for the duration of the project. An onsite progress meeting was held on May 14, 2019 (meeting minutes distributed separately), the next progress meeting will be held on May 28, 2019 to review all project related activities.



Figure 2: Concrete vertical curb poured



Figure 3: Concrete installed, temporary roadway restoration

Notice to Proceed

April 22, 2019

Contract Completion

Substantial Completion

July 21, 2019

Final Completion

August 20, 2019

Prepared By:

A handwritten signature in blue ink, appearing to read "J. Ragusa".

Joseph R. Ragusa, P.E.
Remington and Vernick Engineers