



**HAMPTON ROAD (CR 623)
ROADWAY IMPROVEMENT PROJECT
CUTHBERT BOULEVARD (CR 636) TO CHAPEL AVENUE (CR 626)
ERI Job # 30750 49
Township of Cherry Hill
County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #8
May 13, 2019 to May 17, 2019**



Figure: 1 – Fine grading of previously installed dense graded aggregate in preparation for base paving



Figure: 2 – Over excavation of unsuitable subbase prior to installation of additional dense graded aggregate



Figure: 3 – Installation of dense graded aggregate and geogrid prior to fine grading

Work Completed the Week of May 13, 2019:

R.E. Pierson's paving crew completed the over excavation of unsuitable subbase material and then began fine grading the closed portion of the roadway in preparation of base course paving. Pierson's concrete subcontractor completed installation of the proposed concrete improvements. The concrete subcontractor installed 232 linear feet of concrete curb & gutter, 155 linear feet of concrete vertical curb and 37.7 square yards of concrete driveway apron.

#2: Police Uniform Law Enforcement Officer – 64 Hours

#38: Monolithic Curb and Gutter – 92 LF

#39: 9" x 18" Concrete Vertical Curb – 155 LF

#M10: Concrete Driveway, 6" Thick, Reinforced – 37.7 SY

#M12: Monolithic Curb and Gutter – 140 LF

Anticipated Work for the Week of May 20, 2019:

R.E. Pierson's road crew will complete the fine grading of the dense graded aggregate subbase and then begin installation of base pavement.

Contract Completion Date: June 30, 2019

Anticipated Completion Date: June 14, 2019

Prepared By:

A handwritten signature in blue ink, appearing to read 'C. J. Noll', is written over a faint circular stamp.

C. Jeremy Noll, PE, CME, CPWM
Resident Engineer
Environmental Resolutions, Inc.