

**Camden County Department of Public Works
Division of Engineering
Roadway & Drainage Improvements along Fern Avenue (CR 640)
Haddon Ave (CR 561) to Cuthbert Boulevard (CR 636)
Camden County, New Jersey
Weekly Progress Report No. 5
May 20, 2019 to May 26, 2019**



Figure 1: Concrete swale at Cuthbert Boulevard

Work Completed Week of May 20, 2019

- Curb ramps and concrete vertical curb at intersection with Cuthbert Boulevard
- Construction of concrete swale at intersection with Cuthbert Boulevard
- Video inspection of existing storm sewer pipe

Quantities Week of May 20, 2019

- **Item #7:** Police Uniform Law Enforcement Officer (46 MH)
- **Item #27:** Storm Sewer Cleaning/Pre-Installation Video of Inspection of Storm Sewer (427 LF)
- **Item #48:** Concrete Surface Course, Reinforced, 9" Thick (40.35 SY)
- **Item #50:** 9"x18" Concrete Vertical Curb (149 LF)
- **Item #51:** Public Sidewalk Curb Ramp Detectable Warning, PVC Truncated Domes (16 SF)
- **Item S-2:** Exposed Concrete Sidewalk, 4" Thick (40.89 SY)

Summary of Work Completed Week of May 20, 2019

Asphalt Paving Systems (APS) continued demolition of existing concrete curb ramps and vertical curb and replacement with new concrete at the intersection with Cuthbert Boulevard. APS had a subcontractor perform a video inspection of the existing storm sewer system. Restoration work was also conducted along Fern Avenue by APS. Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift. Police Uniform Law Enforcement Officers are additionally utilized for traffic control.

Anticipated Work for Week of May 26, 2019

APS will continue with the removal and replacement of concrete curb, sidewalk, driveways, and curb ramps as specified in the plans along Fern Ave. Daily traffic control will continue to be implemented for the duration of the project. An onsite progress meeting will be held on May 28, 2019 to review all project related activities.



Figure 2: Concrete sidewalk with exposed aggregate



Figure 3: Excavation of curb ramp at Cuthbert Boulevard



Figure 4: Curb ramp at Cuthbert Boulevard



Figure 5: Video inspection of existing storm sewer system

Notice to Proceed

April 22, 2019

Contract Completion

Substantial Completion

July 21, 2019

Final Completion

August 20, 2019

Prepared By:

Joseph R. Ragusa, P.E.

Remington and Vernick Engineers