

**Camden County Department of Public Works  
Division of Engineering  
Roadway & Drainage Improvements along Fern Avenue (CR 640)  
Haddon Ave (CR 561) to Cuthbert Boulevard (CR 636)  
Camden County, New Jersey  
Weekly Progress Report No. 7  
June 3, 2019 to June 9, 2019**



*Figure 1: Concrete Vertical Curb Placed; 4" Sidewalk Formed Up*

**Work Completed Week of June 3, 2019**

- Installed concrete vertical curb, 6" reinforced driveways, 4" sidewalk; exposed sidewalk and driveways
- Demolition of existing concrete flatwork
- Installation of new concrete sidewalk, curb, gutter, and driveways
- 15" Gravity Storm Sewer Cured In Place Pipe

**Quantities Week of June 3, 2019**

- **Item #7:** Police Uniform Law Enforcement Officer (58 MH)
- **Item #28:** 15" Gravity Storm Sewer Cured In Place Pipe (437 LF)
- **Item #47:** Concrete Driveway, Reinforced, 6" Thick (25.13 SY)
- **Item #49:** Concrete Sidewalk, 4" Thick (17.60 SY)
- **Item #50:** 9"x18" Concrete Vertical Curb (525 LF)
- **Item #51:** Public Sidewalk Curb Ramp Detectable Warnings, PVC Truncated Domes (8.00 SF)

- **S1:** Exposed Concrete Driveway, Reinforced, 6" Thick (43.89 SY)

### Summary of Work Completed Week of June 3, 2019

Asphalt Paving Systems (APS) continued demolition of existing concrete and installation of new concrete vertical curb, sidewalk and driveways moving up station towards Haddon Ave. The 15" gravity storm sewer cured in place pipe was completed from Maple Ave to Haddon Ave. Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift. Police Uniform Law Enforcement Officers are additionally utilized for traffic control.

### Anticipated Work for Week of June 10, 2019

APS will continue with the removal and replacement of concrete flatwork along Fern Ave, along with installation of ADA handicap ramps as specified per plans. Daily traffic control will continue to be implemented for the duration of the project. An onsite progress meeting will be held on June 11, 2019 to review all project related activities.



*Figure 2: Demolition of Concrete Curb*



*Figure 3: Concrete Driveway, Reinforced, 6" Thick*

### Notice to Proceed

April 22, 2019

### Contract Completion

Substantial Completion

July 21, 2019

Final Completion

August 20, 2019

Prepared By:

Joseph R. Ragusa, P.E.  
Remington and Vernick Engineers