

**Camden County Department of Public Works
Division of Engineering
Roadway & Drainage Improvements along Fern Avenue (CR 640)
Haddon Ave (CR 561) to Cuthbert Boulevard (CR 636)
Camden County, New Jersey
Weekly Progress Report No. 11
July 1, 2019 to July 7, 2019**



Figure 1: Concrete road reconstruction at Fern Ave and Haddon Ave intersection

Work Completed Week of July 1, 2019

- Concrete road reconstruction performed at intersection with Haddon Ave

Quantities Week of July 1, 2019

- **Item #7:** Police Uniform Law Enforcement Officer (22 MH)
- **Item #48:** Concrete Surface Course, Reinforced, 9" Thick (62.67 SY)

Summary of Work Completed Week of July 1, 2019

Asphalt Paving Systems (APS) completed the concrete road reconstruction at the intersection of Fern Ave and Haddon Ave. Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift. Police Uniform Law Enforcement Officers are additionally utilized for traffic control.

Anticipated Work for Week of July 8, 2019

APS will continue restoration work and address the project punch list items identified after the project walkthrough. Daily traffic control will continue to be implemented for the duration of the project. An onsite project walkthrough will be held on July 9, 2019 to review all project related activities.



Figure 2: Proposed concrete road reconstruction area excavated



Figure 3: Reinforcement set for concrete road reconstruction area

Notice to Proceed

April 22, 2019

Contract Completion

Substantial Completion

July 21, 2019

Final Completion

August 20, 2019

Prepared By:

Joseph R. Ragusa, P.E.

Remington and Vernick Engineers