



**Improvements to Avondale Avenue (CR646) from Hopkins Road to Woodland Ave.  
and Improvements to Breslin Avenue from Graisbury Avenue to Avondale Avenue**

*Township of Haddon  
Camden County  
Bid No. B2-19*

**MC Project No. 19000074G**

***Progress Report # 4***

*Monday, June 10, 2019 to Saturday, June 15, 2019*



*Figure 1: New curb and gutter on Breslin Avenue.*



*Figure 2: Selected tree removal along Avondale Avenue.*



*Figure 3: Concrete pipe and new inlets at Avondale & Austermuhl.*



### Work Completed this week:

Charles Marandino Concrete continues installing monolithic curb, gutter and sidewalk on Avondale Avenue from Jess Avenue to Austermuhl Avenue and on Breslin Avenue. The contractor continued to remove selected trees and stumps within the project limits that were specified on the plan. The areas behind the new curb was restored with topsoil. The contractor began the installation of new drainage pipes and inlets at the intersection of Avondale & Austermuhl. He will continue to work in two block increments. These blocks will be closed to traffic during the daytime. A short detour around the block will be posted. Access to homeowners will be maintained.

### Items completed this week:

#2:	Police Traffic Directors	54 HOURS
#22:	Concrete Sidewalk, 4" Thick	100 SY
#23:	Concrete Driveway, 6" Thick	14 SY
#25:	Detectable Warning Surface	4 SY
#27:	Monolithic Concrete Curb and Gutter	152 LF
#33:	Tree Removal, 12" to 24" Diameter	2 UN
#35:	Tree Removal, over 36" Diameter	1 UN

### • PROGRESS NEXT TWO (2) WEEKS

- Charles Marandino Concrete will continue working on Avondale Avenue working west to east. He will continue to install curb, gutter, driveways and handicap ramps in two block increments. These two blocks will be closed during the work day.
- The drainage at the intersection of Austermuhl Avenue will be completed. The concrete roadway at this location will be replaced; this will require an overnight closure of the intersection of Avondale and Austermuhl.
- All areas behind the curb will be backfilled and topsoiled.
- Tree removal will continue.
- The contractor will continue to work 7:00 AM to 4:30 PM.
- The contractor may also work on selected Saturdays.

### • NEXT MEETING

- Next Progress Meeting is scheduled for Tuesday, June 25, 2019 at 10:00 AM.

<b><u>Notice to Proceed Date:</u></b>	<b>May 13, 2019</b>
<b><u>Contract Completion Date:</u></b>	<b>August 11, 2019</b>
<b><u>Anticipated Completion Date:</u></b>	<b>August 11, 2019</b>

Prepared by: Vincent E. Baglivo  
Maser Consulting