



**Improvements to Avondale Avenue (CR646) from Hopkins Road to Woodland Ave.
and Improvements to Breslin Avenue from Graisbury Avenue to Avondale Avenue**

Township of Haddon

Camden County

Bid No. B2-19

MC Project No. 19000074G

Progress Report # 5

Monday, June 17, 2019 to Friday, June 21, 2019



Figure 1: New drainage pipe at the intersection of Avondale & Austrermuhl Avenues.



Figure 2: Concrete roadway replaced above pipe on Avondale and Austermuhl Avenues.



Figure 3: New curb and gutter at Avondale & Tomlinson Avenues.



Work Completed this week:

Charles Marandino Concrete continues installing monolithic curb, gutter and sidewalk on Avondale Avenue from Tomlinson Avenue to Austermuhl Avenue. The contractor has also continued to pour driveways and handicap ramps. The areas behind the new curb were restored with topsoil. All of the required tree and stump removal has been completed. The contractor completed the installation of new drainage pipes and inlets at the intersection of Avondale & Austermuhl; the concrete roadway at this location has been restored. He will continue to work in two block increments. These blocks will be closed to traffic during the daytime. A short detour around the block will be posted. Access to homeowners will be maintained.

Items completed this week:

| | | |
|------|-------------------------------------|----------|
| #2: | Police Traffic Directors | 97 HOURS |
| #15: | Inlet, Type "B" | 4 UN |
| #16: | 15" Reinforced Concrete Pipe | 74 LF |
| #17: | 30" Reinforced Concrete Pipe | 33 LF |
| #22: | Concrete Sidewalk, 4" Thick | 30 SY |
| #23: | Concrete Driveway, 6" Thick | 55 SY |
| #25: | Detectable Warning Surface | 1 SY |
| #27: | Monolithic Concrete Curb and Gutter | 428 LF |

• PROGRESS NEXT TWO (2) WEEKS

- Charles Marandino Concrete will continue working on Avondale Avenue working west to east. He will continue to install curb, gutter, driveways and handicap ramps in two block increments. These two blocks will be closed during the work day.
- All areas behind the curb will be backfilled and topsoiled.
- The contractor will continue to work 7:00 AM to 4:30 PM.
- The contractor may also work on selected Saturdays.

• NEXT MEETING

- Next Progress Meeting is scheduled for Tuesday, July 9, 2019 at 10:00 AM.

Notice to Proceed Date: May 13, 2019

Contract Completion Date: August 11, 2019

Anticipated Completion Date: August 11, 2019

Prepared by: Vincent E. Baglivo
Maser Consulting