John Wolick Director



Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



Improvements to Avondale Avenue (CR646) from Hopkins Road to Woodland Ave. and Improvements to Breslin Avenue from Graisbury Avenue to Avondale Avenue

Township of Haddon Camden County Bid No. B2-19

MC Project No. 19000074G

Progress Report # 7
Monday, July 1, 2019 to Wednesday, July 3, 2019



Figure 1: Completed curb and gutter on Avondale Avenue.

Susan Shin-Angulo Freeholder Liaison

John Wolick



Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com





Figure 2: New concrete driveway apron and gutter.



Figure 3: Avondale Avenue open for the July 4th holiday weekend.

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Charles J. DePalma Complex 23ll Egg Harbor Road Lindenwold, NJ 0802l Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



Work Completed this week:

Charles Marandino Concrete continues installing monolithic curb, gutter and sidewalk on Avondale Avenue from Austermuhl Avenue to Crystal Lake Avenue and began curb work between Foreman and Woodland Avenues. The contractor has also continued to pour driveways and handicap ramps. The areas behind the new curb were restored with topsoil. He also started to reconstruct the inlets near Woodland Avenue. He will continue to work in two block increments. These blocks will be closed to traffic during the daytime. A short detour around the block will be posted. Access to homeowners will be maintained. There will be no work on Avondale Avenue over the July 4th holiday.

Items completed this week:

#2:	Police Traffic Directors	48 HOURS
#22:	Concrete Sidewalk, 4" Thick	105 SY
#23:	Concrete Driveway, 6" Thick	67 SY
#25:	Detectable Warning Surface	7 SY
#27:	Monolithic Concrete Curb and Gutter	1056 LF

• PROGRESS NEXT TWO (2) WEEKS

- O Charles Marandino Concrete will continue working on Avondale Avenue between Crystal Lake Avenue and Woodland Avenue. He will continue to install curb, gutter, driveways and handicap ramps in two block increments. These two blocks will be closed during the work day.
- o The contractor will complete the drainage work at Woodland Avenue.
- o The contractor plans to replace the concrete roadway at the intersection of Avondale and Crystal Lake Avenues. A detour will be posted.
- o All areas behind the curb will be backfilled and topsoiled.
- The contractor will continue to work 7:00 AM to 4:30 PM.
- o The contractor may also work on selected Saturdays.

NEXT MEETING

o Next Progress Meeting is scheduled for Tuesday, July 23, 2019 at 10:00 AM.

Notice to Proceed Date: May 13, 2019
Contract Completion Date: August 11, 2019
Anticipated Completion Date: August 11, 2019

Prepared by: Vincent E. Baglivo

Maser Consulting