



**Improvements to Avondale Avenue (CR646) from Hopkins Road to Woodland Ave.
and Improvements to Breslin Avenue from Graisbury Avenue to Avondale Avenue**

*Township of Haddon
Camden County
Bid No. B2-19*

MC Project No. 19000074G

Progress Report # 10

Monday, July 22, 2019 to Friday, July 26, 2019



Figure 1: New concrete roadway on the east side of Crystal Lake Avenue.



Figure 2: New handicap ramps at the intersection of Crystal Lake and Avondale Avenues.



Figure 3: New interlocking retaining wall at Avondale and Tomlinson Avenues.



Work Completed this week:

Charles Marandino Concrete completed all the concrete work on the project including the roadway replacement on Crystal Lake Avenue. Crystal Lake was re-opened to traffic on Friday afternoon. The contractor continued to place topsoil behind the new curb and sidewalk. He also began the installation of the interlocking retaining walls at specified locations. Access to homeowners was maintained.

Items completed this week:

#2:	Police Traffic Directors	131 HOURS
#6:	Remove Concrete Roadway	224 SY
#9:	Concrete Roadway, 9" Thick	224 SY
#22:	Concrete Sidewalk, 4" Thick	218 SY
#25:	Detectable Warning Surface	12 SY
#M20:	Interlocking Retaining Wall	200 SY

• PROGRESS NEXT TWO (2) WEEKS

- The contractor will continue the installation of the interlocking retaining walls at the specified locations.
- All areas behind the curb and around the sidewalk will be topsoiled and seeded.
- The contractor anticipates milling and paving Avondale Avenue the week of August 5, 2019.
- The contractor will continue to work 7:00 AM to 4:30 PM.
- The contractor may also work on selected Saturdays.

• NEXT MEETING

- Next Progress Meeting is scheduled for Tuesday, August 13, 2019 at 10:00 AM.

<u>Notice to Proceed Date:</u>	May 13, 2019
<u>Contract Completion Date:</u>	August 11, 2019
<u>Anticipated Completion Date:</u>	August 30, 2019

Prepared by: Vincent E. Baglivo
Maser Consulting

Anthony O'Toole, Project Engineer
Kevin Becica, PE, County Engineer
John Wolick, Director CCDPW