Department of Public Works

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



Improvements to Avondale Avenue (CR646) from Hopkins Road to Woodland Ave. and Improvements to Breslin Avenue from Graisbury Avenue to Avondale Avenue

Township of Haddon Camden County Bid No. B2-19

MC Project No. 19000074G

Progress Report # 12 Monday, August 5, 2019 to Friday, August 9, 2019



Figure 1: Full-depth reconstruction of Avondale from Hopkins to Breslin.

Department of Public Works

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.

Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com





Figure 2: DGA installed and fine-graded, ready for base paving.



Figure 3: Milling existing asphalt from concrete base course.

Susan Shin-Angulo Freeholder Liaison

John Wolick Director





Work Completed this week:

Charles Marandino Concrete completed the excavation, installation of geogrid and DGA, and the asphalt base paving of Avondale Avenue from Hopkins Road to Breslin Avenue. The contractor also milled the existing asphalt surface from Breslin Avenue to the project limit near Woodland Avenue. He also began resetting existing sanitary sewer manholes throughout the project. The contractor completed the installation of the interlocking retaining walls on the project and continued placing topsoil throughout. Access to homeowners was maintained.

Items completed this week:

#2:	Police Traffic Directors	61 HOURS
#7:	Hot Mix Asphalt Milling, 0" to 3"	12,100 SY
#19:	Reset New Castings, Manhole	10 SY
#38	Topsoiling, 5" Thick:	1494 SY
#M7	HMA, 19M64, Base Course, 4" Thick	195 Tons
#M8	DGA, Base Course, 6" Thick	276 SY
#M9	Pavement Reinforcing Geogrid	276 Tons
#M20	: Interlocking Retaining Wall	200 SY

• PROGRESS NEXT TWO (2) WEEKS

- The contractor plans to complete the final paving of Avondale Avenue.
- All areas behind the curb and around the sidewalk will be topsoiled and seeded and all damaged sprinklers will be repaired.
- The contractor will continue to work 7:00 AM to 4:30 PM.
- The contractor may also work on selected Saturdays.

• NEXT MEETING

o Next Progress Meeting is scheduled for Tuesday, August 13, 2019 at 10:00 AM.

Notice to Proceed Date:	May 13, 2019
Contract Completion Date:	August 11, 2019
Anticipated Completion Date:	August 30, 2019

Prepared by: Vincent E. Baglivo Maser Consulting

Anthony O'Toole, Project Engineer Kevin Becica, PE, County Engineer John Wolick, Director CCDPW