



**Improvements to Avondale Avenue (CR646) from Hopkins Road to Woodland Ave.
and Improvements to Breslin Avenue from Graisbury Avenue to Avondale Avenue**

Township of Haddon

Camden County

Bid No. B2-19

MC Project No. 19000074G

Progress Report # 13

Monday, August 12, 2019 to Friday, August 16, 2019



Figure 1: New gutter damaged by milling machine.



Figure 2: All damaged gutter replaced by contractor.



Figure 3: Joints in concrete base cleaned out and ready to be sealed.



Work Completed this week:

The contractor replaced all concrete gutter that was damaged by the milling operation. He began to clean out joints in the existing concrete base and prepared to seal. He continued to re-set all existing manholes and valve boxes throughout the project. The contractor completed placing topsoil and hydroseeded all areas throughout the project. Access to homeowners was maintained.

Items completed this week:

#2:	Police Traffic Directors	69 HOURS
#12:	Cleaning and Sealing Joints	2000 LF
#19:	Reset New Castings, Manhole	2 UN
#38	Topsoiling, 5" Thick:	1244 SY
#39:	Fertilizing and Seeding, Type "F"	2738 SY

• PROGRESS NEXT TWO (2) WEEKS

- The contractor plans to complete the final paving of Avondale Avenue.
- The contractor will continue to work 7:00 AM to 4:30 PM.
- The contractor may also work on selected Saturdays.

• NEXT MEETING

- Next Progress Meeting is scheduled for Tuesday, September 3, 2019 at 10:00 AM.

Notice to Proceed Date:

May 13, 2019

Contract Completion Date:

August 11, 2019

Anticipated Completion Date:

September 20, 2019

Prepared by: Vincent E. Baglivo
Maser Consulting

Anthony O'Toole, Project Engineer
Kevin Becica, PE, County Engineer
John Wolick, Director CCDPW