

**Camden County Department of Public Works
Division of Engineering
Roadway Improvements to Hopkins Avenue (CR 647) from
Crystal Lake Avenue (CR 643) to Cuthbert Boulevard (CR 636)
Camden County, New Jersey
Weekly Progress Report No. 1
August 4, 2019 to August 10, 2019**



Figure 1: Concrete curb ramp installation

Work Completed Week of August 4, 2019

- Mobilized to the project site and installed VMS boards and traffic control
- Installed concrete vertical curb, sidewalk, reinforced driveways, monolithic curb and gutter, and curb ramps between E. Merchant Street and Paul VI High School
- One inlet was repaired

Quantities Week of August 4, 2019

- **Item #2:** Police Uniform Law Enforcement Officer (97 MH)
- **Item #30:** Curb Piece Type 'N' ECO (4"/6"/8") (1 UNIT)
- **Item #31:** Bicycle Safe Grate (1 UNIT)
- **Item #32:** Parging Inlet (1 UNIT)
- **Item #35:** Concrete Sidewalk, 4" Thick (43.78 SY)
- **Item #36:** Concrete Driveway, 5" Thick (87.88 SY)
- **Item #38:** Detectable Warning Surface (3.56 SY)
- **Item #39:** 9"x18" Concrete Vertical Curb (50 LF)

- **Item #40:** 6"x8"x18" Concrete Vertical Curb (78 LF)
- **Item #41:** Monolithic Concrete Curb & Gutter (735 LF)
- **Item #62:** VMS Board (2 UNIT)
- **Item #64:** Cleanout Protection Box (1 UNIT)

Summary of Work Completed Week of August 4, 2019

Charles Marandino (Marandino) continued demolition of existing concrete and replacement with new concrete vertical curb, sidewalk, reinforced driveways, monolithic curb & gutter, and curb ramps between E. Merchant Street and Paul VI High School. One inlet within these limits was reset and repaired. Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift. Police Uniform Law Enforcement Officers are additionally utilized for traffic control. An onsite progress meeting was held on August 6, 2019 to review all project related activities.

Anticipated Work for Week of August 11, 2019

Marandino will continue with the removal and replacement of concrete curb, sidewalk, driveways, and curb ramps as specified in the plans along Hopkins Avenue. Daily traffic control will continue to be implemented for the duration of the project.



Figure 2: Concrete curb & gutter installation



Figure 3: Concrete vertical curb demolition



Figure 4: Concrete vertical curb installation



Figure 5: Reinforcement installed for concrete driveway

Notice to Proceed

July 30, 2019

Contract Completion

Substantial Completion

November 12, 2019

Final Completion

November 27, 2019

Prepared By:

Joseph R. Ragusa, P.E.

Remington and Vernick Engineers