

**Camden County Department of Public Works
Division of Engineering
Roadway Improvements to Hopkins Avenue (CR 647) from
Crystal Lake Avenue (CR 643) to Cuthbert Boulevard (CR 636)
Camden County, New Jersey
Weekly Progress Report No. 2
August 11, 2019 to August 17, 2019**



Figure 1: Wire reinforcement used for commercial parking lot

Work Completed Week of August 11, 2019

- Installed concrete vertical curb, sidewalk, reinforced driveways, monolithic curb and gutter, and curb ramps between Paul VI High School and Bruno's Restaurant & Pizza
- Curb forms were covered with plastic during rainy conditions to protect the excavated areas
- American Water and PSE&G visited site at Bruno's Restaurant & Pizza to repair and relocate the water valve damaged during Marandino's excavation

Quantities Week of August 11, 2019

- **Item #2:** Police Uniform Law Enforcement Officer (127 MH)
- **Item #35:** Concrete Sidewalk, 4" Thick (69.8 SY)
- **Item #36:** Concrete Driveway, 6" Thick (230.44 SY)
- **Item #38:** Detectable Warning Surface (3.56 SY)
- **Item #39:** 9"x18" Concrete Vertical Curb (114 LF)

Summary of Work Completed Week of August 11, 2019

Charles Marandino (Marandino) continued demolition of existing concrete and replacement with new concrete vertical curb, sidewalk, reinforced driveways, monolithic curb & gutter, and curb

ramps between Paul VI High School and Bruno's Restaurant & Pizza. One inlet within these limits was reset and repaired. Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift. Police Uniform Law Enforcement Officers are additionally utilized for traffic control.

Anticipated Work for Week of August 18, 2019

Marandino will continue with the removal and replacement of concrete curb, sidewalk, driveways, and curb ramps as specified in the plans along Hopkins Avenue. Daily traffic control will continue to be implemented for the duration of the project. An onsite progress meeting will be held on August 20, 2019 to review all project related activities.



Figure 2: Temporary plastic covering over curb due to rain throughout the day



Figure 3: Concrete for 6" driveway being placed



Figure 4: Water valve fixed and relocated



*Figure 5:
Concrete for 6" driveway being placed*

Notice to Proceed

July 30, 2019

Contract Completion

Substantial Completion

November 12, 2019

Final Completion

November 27, 2019

Prepared By:

A handwritten signature in blue ink, appearing to read 'J. Ragusa'.

Joseph R. Ragusa, P.E.
Remington and Vernick Engineers