

**Camden County Department of Public Works
Division of Engineering
Roadway Improvements to Hopkins Avenue (CR 647) from
Crystal Lake Avenue (CR 643) to Cuthbert Boulevard (CR 636)
Camden County, New Jersey
Weekly Progress Report No. 3
August 18, 2019 to August 24, 2019**



Figure 1: Concrete curb ramp reconstruction

Work Completed Week of August 18, 2019

- Installed concrete vertical curb, sidewalk, reinforced driveways, monolithic curb and gutter, and curb ramps by Bruno's Pizza and E. Nicholson Road and E. Merchant Street
- Roadway milling operations between Cuthbert Boulevard and the culvert
- Guide rail removal by Graisbury Avenue
- Culvert reconstruction work

Quantities Week of August 18, 2019

- **Item #2:** Police Uniform Law Enforcement Officer (146.5 MH)
- **Item #7:** HMA Milling, 0" to 2" (5062.9 SY)
- **Item #30:** Curb Piece Type 'N' ECO (4"/6"/8") (2 UN)
- **Item #32:** Parging Inlet (1 UN)
- **Item #35:** Concrete Sidewalk, 4" Thick (40.12 SY)
- **Item #36:** Concrete Driveway, 6" Thick (31.86 SY)
- **Item #38:** Detectable Warning Surface (1.78 SY)
- **Item #39:** 9"x18" Concrete Vertical Curb (424 LF)
- **Item #41:** Monolithic Concrete Curb & Gutter (575 LF)
- **Item #57:** Removal of Beam Guide Rail, End Treatments and Posts (425 LF)

Summary of Work Completed Week of August 18, 2019

Charles Marandino (Marandino) continued demolition of existing concrete and replacement with new concrete vertical curb, sidewalk, reinforced driveways, monolithic curb & gutter, and curb ramps between E. Nicholson Road and E. Merchant Street. The roadway was milled for roadway repairs between Cuthbert Boulevard and the culvert. The guide rail section by Graisbury Ave was removed according to plans and specifications. Work was done by the culvert in preparation for the culvert reconstruction. Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift, with the exception of some temporary overnight detours. Police Uniform Law Enforcement Officers are additionally utilized for traffic control. An onsite progress meeting was held on August 20, 2019 to review all project related activities.

Anticipated Work for Week of August 25, 2019

Marandino will continue with the removal and replacement of concrete curb, sidewalk, driveways, and curb ramps as specified in the plans along Hopkins Avenue. Roadway repairs will be conducted between Cuthbert Boulevard and the culvert. Daily traffic control will continue to be implemented for the duration of the project.



Figure 2: Bruno's Pizza work area



Figure 3: Concrete curb



Figure 4: Concrete gutter work



Figure 5: Milling operations along Hopkins Ave

Notice to Proceed

July 30, 2019

Contract Completion

Substantial Completion

November 12, 2019

Final Completion

November 27, 2019

Prepared By:

Joseph R. Ragusa, P.E.
Remington and Vernick Engineers