

**Camden County Department of Public Works
Division of Engineering
Roadway Improvements to Hopkins Avenue (CR 647) from
Crystal Lake Avenue (CR 643) to Cuthbert Boulevard (CR 636)
Camden County, New Jersey
Weekly Progress Report No. 5
September 1, 2019 to September 7, 2019**



Figure 1: Concrete sidewalk, curb, guide rail and chain link fence by culvert

Work Completed Week of September 1, 2019

- Installed concrete sidewalk, reinforced driveways, and curb ramps
- Concrete roadway repairs from E. Merchant Street to Nicholson Road
- Completed culvert work and opened roadway at culvert for the school

Quantities Week of September 1, 2019

- **Item #2:** Police Uniform Law Enforcement Officer (63.5 MH)
- **Item #6:** Remove Concrete Roadway (129 SY)
- **Item #13:** HMA, 19M64, Base Course, 6" Thick (19.94 TON)
- **Item #17:** Concrete Roadway, 9" Thick, Class 'V' (129 SY)
- **Item #35:** Concrete Sidewalk, 4" Thick (145.49 SY)
- **Item #36:** Concrete Driveway, 6" Thick (5.33 SY)
- **Item #38:** Detectable Warning Surface (3.56 SY)
- **Item #65:** Chain Link Fence, 6 Feet High (238 LF)

Summary of Work Completed Week of September 1, 2019

Charles Marandino (Marandino) continued demolition of existing concrete and replacement with new concrete sidewalk, reinforced driveways, and curb ramps. Roadway repairs were conducted between E. Merchant Street and Nicholson Road. Work was completed at the culvert.

Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift, with the exception of some temporary overnight traffic control.

Police Uniform Law Enforcement Officers are additionally utilized for traffic control. An onsite progress meeting was held on September 3, 2019 to review all project related activities.

Anticipated Work for Week of September 8, 2019

Marandino will continue with the removal and replacement of concrete curb, sidewalk, driveways, and curb ramps as specified in the plans along Hopkins Avenue. New storm pipe will be installed and concrete roadway base repairs will be conducted. Daily traffic control will continue to be implemented for the duration of the project.



Figure 2: Roadway base repair



Figure 3: Concrete sidewalk and driveway apron formed



Figure 4: Concrete roadway repairs



Figure 5: Concrete roadway repairs

Notice to Proceed

July 30, 2019

Contract Completion

Substantial Completion

November 12, 2019

Final Completion

November 27, 2019

Prepared By:



Joseph R. Ragusa, P.E.

Remington and Vernick Engineers