

**Camden County Department of Public Works
Division of Engineering
Roadway Improvements to Hopkins Avenue (CR 647) from
Crystal Lake Avenue (CR 643) to Cuthbert Boulevard (CR 636)
Camden County, New Jersey
Weekly Progress Report No. 9
September 29, 2019 to October 5, 2019**



Figure 1: Concrete roadway repair

Work Completed Week of October 5, 2019

- Installed concrete sidewalk, curb, reinforced driveways, and curb ramps
- Concrete roadway repairs on Hopkins Ave at intersections with Avondale Ave and between Cornell Ave and Yale Road,
- Storm sewer inlet reconstruction and pipe installation

Quantities Week of October 5, 2019

- **Item #2:** Police Uniform Law Enforcement Officer (166 MH)
- **Item #6:** Remove Concrete Roadway (260.32 SY)
- **Item #17:** Concrete Roadway, 9" Thick, Class 'V' (260.32 SY)
- **Item #21:** Reconstruct Inlet, Type 'B' Using New Casting w/ Select Backfill, Designation I-11, No. 8 Stone Bedding and Trench Filter Fabric (4 UNIT)

- **Item #24:** Inlet Converted to Manhole (1 UNIT)
- **Item #27:** 18" Diameter RCP, Class 'V' w/select Backfill, Designation I-11, No. 8 Stone Bedding and Trench Filter Fabric (13 LF)
- **Item #32:** Parging Inlet (1 UNIT)
- **Item #33:** Parging Manhole (1 UNIT)
- **Item #35:** Concrete Sidewalk, 4" Thick (85.17 SY)
- **Item #36:** Concrete Driveway, 6" Thick (25.44 SY)
- **Item #38:** Detectable Warning Surface (3.56 SY)
- **Item #39:** 9"x18" Concrete Vertical Curb (283 LF)

Summary of Work Completed Week of October 5, 2019

Charles Marandino (Marandino) continued demolition of existing concrete and replacement with new concrete sidewalk, curb, reinforced driveways, and curb ramps. Roadway repairs were conducted on Hopkins Ave at the intersections with Avondale Ave and between Cornell Ave and Yale Road. Marandino's subcontractor continued storm sewer system work by reconstructing inlets and installing storm pipe. Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift. Police Uniform Law Enforcement Officers are additionally utilized for traffic control. An onsite progress meeting was held on October 1, 2019 to review all project related activities.

Anticipated Work for Week of October 12, 2019

Marandino will continue with the removal and replacement of concrete curb, sidewalk, driveways, and curb ramps as specified in the plans along Hopkins Avenue. Concrete subbase repairs will be conducted, and installation of the storm sewer system will continue. Daily traffic control will continue to be implemented for the duration of the project.



Figure 2: Concrete sidewalk placed



Figure 3: Inlet converted to a manhole



Figure 4: Reinforcement for concrete roadway repairs



Figure 5: Trench for storm pipe installation

Notice to Proceed

July 30, 2019

Contract Completion

Substantial Completion

November 12, 2019

Final Completion

November 27, 2019

Prepared By:

Joseph R. Ragusa, P.E.

Remington and Vernick Engineers