

**Camden County Roadway Safety Improvements, Evesham Road (CR 544) Guiderail,
Various Municipalities, Camden County
Federal Job No. STU-0544(300) | NJDOT Job No. 5800343
Contractor: Lexa Concrete, LLC**

**WEEKLY PROGRESS REPORT #1
October 7, 2019 to October 11, 2019**



Figure 1. Lexa placed concrete curb at Location #1.



Figure 2. The finished curb following formwork removal.



Figure 3. Lexa removed asphalt to extend the sidewalk and curb at the intersection of Albert Road and Evesham Road.



Figure 4. Lexa placed concrete curb at the intersection of Albert Road and Evesham Road.



Work Completed the Week of October 7, 2019:

Lexa started work on the project this week while setting up Maintenance and Protection of Traffic and started clearing site. Lexa removed existing concrete curb and sidewalk and asphalt pavement at Location #1 and #2. Lexa also installed concrete curb and sidewalk at Location #1 and #2. An unforeseen condition was encountered at Location #2 on the project and included significant erosion to an embankment.

Anticipated Work for the Week of October 14, 2019:

Lexa will continue removing asphalt pavement, installing concrete curb and sidewalk, and place asphalt adjacent to the newly installed concrete curb. Lexa will place soil aggregate fill and topsoil at Location #1.

Notice to Proceed Date: Wednesday, September 11, 2019

Substantial Completion Date: Monday, December 9, 2019 (90 Calendar Days)

Contract Completion Date: Wednesday, January 8, 2020 (120 Calendar Days)

Anticipated Completion Date: Wednesday, January 8, 2020

Prepared By:

FRENCH & PARRELLO ASSOCIATES

A handwritten signature in blue ink, appearing to read 'M. Kearney', is written over a horizontal line.

Matthew Kearney, PE
Project Manager