

**Camden County Roadway Safety Improvements, Evesham Road (CR 544) Guiderail,
Various Municipalities, Camden County
Federal Job No. STU-0544(300) | NJDOT Job No. 5800343
Contractor: Lexa Concrete, LLC**

**WEEKLY PROGRESS REPORT #3
October 21, 2019 to October 25, 2019**



Figure 1. Lexa extended sidewalk at Location #3 westbound.



Figure 2. New curb at Location #3 westbound. Guiderail to be removed in this location.



Figure 3. New curb along Location #3 westbound. Sidewalk to be restored.



Figure 4. Lexa placed new inlet with bicycle safe grates at Location #4 eastbound.



Work Completed the Week of October 21, 2019:

Lexa placed new curb and sidewalk along Location #3 westbound. Lexa placed new curb along Location #4 eastbound and westbound.

Anticipated Work for the Week of October 28, 2019:

Finish Curb and Sidewalk at Locations #3 and #4, begin curb and sidewalk at Locations #5 and #6.

Notice to Proceed Date: Wednesday, September 11, 2019

Substantial Completion Date: Monday, December 9, 2019 (90 Calendar Days)

Contract Completion Date: Wednesday, January 8, 2020 (120 Calendar Days)

Anticipated Completion Date: Wednesday, January 8, 2020

Prepared By:

FRENCH & PARRELLO ASSOCIATES

A handwritten signature in blue ink, appearing to read 'M. Kearney', is written over a horizontal line.

Matthew Kearney, PE
Project Manager