

**Camden County Roadway Safety Improvements, Evesham Road (CR 544) Guiderail,
Various Municipalities, Camden County
Federal Job No. STU-0544(300) | NJDOT Job No. 5800343
Contractor: Lexa Concrete, LLC**

**WEEKLY PROGRESS REPORT #4
October 28, 2019 to November 1, 2019**



Figure 1. Lexa removing sidewalk at Location #5 eastbound.



Figure 2. Lexa framing sidewalk subsequent to new curb installation at Location #5 eastbound.



Figure 3. Lexa removing sidewalk at Location #5 westbound. Note the utility pole will need to be relocated.



Figure 4. Lexa placing curb at Location #5 westbound.



Work Completed the Week of October 28, 2019:

Lexa placed new curb and sidewalk along Location #5 eastbound. Lexa placed new curb along Location #5 westbound and removed the existing sidewalk along Location #5 westbound.

Anticipated Work for the Week of November 4, 2019:

Finish Curb and Sidewalk at Locations #5, begin curb and sidewalk #6. Meet with Utility companies to discuss conflicts.

Notice to Proceed Date: Wednesday, September 11, 2019

Substantial Completion Date: Monday, December 9, 2019 (90 Calendar Days)

Contract Completion Date: Wednesday, January 8, 2020 (120 Calendar Days)

Anticipated Completion Date: Wednesday, January 8, 2020

Prepared By:

FRENCH & PARRELLO ASSOCIATES

Matthew Kearney, PE
Project Manager