



Camden County Department of Public Works Division of Engineering

Improvements to Chapel Avenue (CR 626) from Haddonfield Road (CR 644) to New Jersey Route 41 (Kings Highway) Township of Cherry Hill, Camden County, New Jersey Weekly Progress Report No. 2

October 27, 2019 to November 2, 2019



Figure 1: Concrete curb ramp

Work Completed Week of November 2, 2019

• Installation of concrete sidewalk, curb, reinforced driveways, and curb ramps

Quantities Week of November 2, 2019

- Item #30: Concrete Sidewalk, 4" Thick (28 SY)
- Item #31: Concrete Driveway, Reinforced, 6" Thick (46.7 SY)
- Item #32: Detectable Warning Surface (1.76 SY)
- Item #34: 9"x18" Concrete Vertical Curb (109 LF)
- **Item #70:** Police Uniform Law Enforcement Officers (24 HR)
- Item #1C: Concrete Sidewalk, 4" Thick (37 SY)





Summary of Work Completed Week of November 2, 2019

Lexa Concrete (Lexa) continued with demolition of existing concrete and replacement with new concrete sidewalk, curb, reinforced driveways, and curb ramps. Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift. Police Uniform Law Enforcement Officers are additionally utilized for traffic control. An onsite progress meeting was held on October 28, 2019 to review all project related activities.

Anticipated Work for Week of November 9, 2019

Lexa will continue with the removal and replacement of concrete curb, sidewalk, driveways, and curb ramps as specified in the plans along Chapel Avenue. Daily traffic control will continue to be implemented for the duration of the project.



Figure 2: Concrete curb ramp area demolished



Figure 3: Concrete driveway and sidewalk palced









Figure 4: Concrete driveway placed



Figure 5: Concrete sidewalk placed

October 14, 2019 **Notice to Proceed**

Contract Completion Substantial Completion

September 13, 2020 October 13, 2020 **Final Completion**

Prepared By:

Joseph R. Ragusa, P.E.

Remington and Vernick Engineers