



**Camden County Roadway Safety Improvements, Evesham Road (CR 544) Guiderail,
Various Municipalities, Camden County
Federal Job No. STU-0544(300) | NJDOT Job No. 5800343
Contractor: Lexa Concrete, LLC**

**WEEKLY PROGRESS REPORT #5
November 4, 2019 to November 8, 2019**



Figure 1. Location 5 eastbound after backfill and asphalt repair..



Figure 2. New curb placed at Location 6 westbound.



Figure 3. New sidewalk at Location 6 westbound. Note the utility pole will need to be relocated.



Figure 4. Cold-weather measures used at Location 6 to protect concrete from freezing temperatures.



Work Completed the Week of November 4th, 2019:

Location 5 eastbound backfilled and repaved along curb. Location 6 eastbound received new curb and portions of new sidewalk.

Anticipated Work for the Week of November 11, 2019:

Guiderail and Fence subcontractor will discuss plan of action and begin placing guiderail and fence.

Notice to Proceed Date: Wednesday, September 11, 2019

Substantial Completion Date: Monday, December 9, 2019 (90 Calendar Days)

Contract Completion Date: Wednesday, January 8, 2020 (120 Calendar Days)

Anticipated Completion Date: Wednesday, January 8, 2020

Prepared By:

FRENCH & PARRELLO ASSOCIATES

A handwritten signature in blue ink, appearing to read 'M. Kearney', is written over a horizontal line.

Matthew Kearney, PE
Project Manager