

**Camden County Department of Public Works  
Division of Engineering  
Roadway Improvements to Hopkins Avenue (CR 647) from  
Crystal Lake Avenue (CR 643) to Cuthbert Boulevard (CR 636)  
Camden County, New Jersey  
Weekly Progress Report No. 14  
November 3, 2019 to November 9, 2019**



*Figure 1: Concrete curb ramps*

**Work Completed Week of November 9, 2019**

- Removed and replaced concrete sidewalk, curb, reinforced driveways, and curb ramps along Hopkins Avenue
- Reconstruction of Pine Street and Graisbury Avenue by intersections with Hopkins Ave

**Quantities Week of November 9, 2019**

- **Item #2:** Police Uniform Law Enforcement Officer (106 MH)
- **Item #5:** Excavation, Unclassified (164.02 CY)
- **Item #6:** Remove Concrete Roadway (42.75 SY)
- **Item #12:** HMA, 19M64, Base Course, 3" Thick (72.82 TON)
- **Item #13:** HMA, 19M64, Base Course, 6" Thick (120.78 TON)
- **Item #14:** Dense Grade Aggregate Base Course, 4" Thick (309.67 SY)
- **Item #15:** Dense Graded Aggregate Base Course, 6" Thick (292.75 SY)
- **Item #16:** Pavement Reinforcing Grid (602.42 SY)

- **Item #35:** Concrete Sidewalk, 4" Thick (89.82 SY)
- **Item #36:** Concrete Driveway, 6" Thick (58.29 SY)
- **Item #37:** Exposed Aggregate Driveway, 6" Thick (60.44 SY)
- **Item #38:** Detectable Warning Surface (2.34 SY)
- **Item #39:** 9"x18" Concrete Vertical Curb (68.33 LF)
- **Item #40:** 6"x8"x18" Concrete Vertical Curb (257 LF)
- **Item #42:** Traffic Stripes, Long Life, Epoxy Resin, 4" Thick (3016 LF)

### Summary of Work Completed Week of November 9, 2019

Charles Marandino (Marandino) continued demolition of existing concrete and replacement with new concrete sidewalk, curb, reinforced driveways, and curb ramps. Marandino also completed sections of roadway reconstruction on Hopkins Ave at the intersections with Pine Street and Graisbury Avenue. Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift. Police Uniform Law Enforcement Officers are additionally utilized for traffic control.

### Anticipated Work for Week of November 16, 2019

Marandino will continue with the removal and replacement of concrete curb, sidewalk, driveways, and curb ramps as specified in the plans along Hopkins Avenue. The contractor will pave the roadway after the completion of concrete work, roadway reconstruction, and milling; final completion is expected to be achieved by the contract completion date. Daily traffic control will continue to be implemented for the duration of the project. An onsite progress meeting will be held on November 12, 2019 to review all project related activities.




Figure 2: Concrete sidewalk



Figure 3: Concrete sidewalk placement





*Figure 4: Roadway demolition*



*Figure 5: Reconstructed roadway section*

**Notice to Proceed**

July 30, 2019

**Contract Completion**

Substantial Completion

November 12, 2019

Final Completion

November 27, 2019

Prepared By:

A handwritten signature in blue ink, appearing to read 'JR'.

Joseph R. Ragusa, P.E.

Remington and Vernick Engineers