

**Camden County Department of Public Works  
Division of Engineering  
Improvements to Chapel Avenue (CR 626) from  
Haddonfield Road (CR 644) to New Jersey Route 41 (Kings Highway)  
Township of Cherry Hill, Camden County, New Jersey  
Weekly Progress Report No. 4  
November 10, 2019 to November 16, 2019**



*Figure 1: Concrete sidewalk placement*

**Work Completed Week of November 16, 2019**

- Installation of concrete sidewalk, curb, reinforced driveways, and curb ramps along Chapel Avenue
- Roadway restoration where new concrete vertical curb was constructed

**Quantities Week of November 16, 2019**

- **Item #17:** Dense Graded Aggregate Base Course, 8" Thick (6.67 SY)
- **Item #21:** Hot Mix Asphalt 19M64 Base Course (5.59 TON)
- **Item #30:** Concrete Sidewalk, 4" Thick (30 SY)
- **Item #31:** Concrete Driveway, Reinforced, 6" Thick (135.45 SY)
- **Item #34:** 9"x18" Concrete Vertical Curb (332.75 LF)
- **Item #70:** Police Uniform Law Enforcement Officers (32 HR)
- **Item #1C:** Concrete Sidewalk, 4" Thick (123.27 SY)

### **Summary of Work Completed Week of November 16, 2019**

Lexa Concrete (Lexa) continued with demolition of existing concrete and replacement with new concrete sidewalk, curb, reinforced driveways, and curb ramps. Lexa also conducted roadway restoration by the locations where new concrete curb was placed. Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift. Police Uniform Law Enforcement Officers are additionally utilized for traffic control. An onsite progress meeting was held on November 12, 2019 to review all project related activities.

### **Anticipated Work for Week of November 23, 2019**

Lexa will continue with the removal and replacement of concrete curb, sidewalk, driveways, and curb ramps as specified in the plans along Chapel Avenue. Installation of the storm sewer system is expected to start. Daily traffic control will continue to be implemented for the duration of the project.



*Figure 2: Concrete curb forms*



*Figure 3: Concrete sidewalk*



*Figure 4: Concrete driveway reinforcement*



*Figure 5: Concrete driveway placed*

**Notice to Proceed**

October 14, 2019

**Contract Completion**

Substantial Completion

September 13, 2020

Final Completion

October 13, 2020

Prepared By:

A handwritten signature in blue ink, likely belonging to Joseph R. Ragusa, P.E.

Joseph R. Ragusa, P.E.

Remington and Vernick Engineers