



---

**Camden County Roadway Safety Improvements, Evesham Road (CR 544) Guiderail,  
Various Municipalities, Camden County  
Federal Job No. STU-0544(300) | NJDOT Job No. 5800343  
Contractor: Lexa Concrete, LLC**

**WEEKLY PROGRESS REPORT #6  
November 18, 2019 to November 22, 2019**

**Work Completed the Week of November 18th, 2019:**

No contract work was performed this week.

**Anticipated Work for the Week of November 25, 2019:**

Guiderail subcontractor will mobilize and begin installing guiderail.

**Notice to Proceed Date:** Wednesday, September 11, 2019

**Substantial Completion Date:** Monday, December 9, 2019 (90 Calendar Days)

**Contract Completion Date:** Wednesday, January 8, 2020 (120 Calendar Days)

**Anticipated Completion Date:** Wednesday, January 8, 2020

Prepared By:

**FRENCH & PARRELLO ASSOCIATES**

A handwritten signature in blue ink, appearing to read 'Matthew Kearney', is written over a horizontal line.

Matthew Kearney, PE  
Project Manager