

**Camden County Department of Public Works
Division of Engineering
Improvements to Chapel Avenue (CR 626) from
Haddonfield Road (CR 644) to New Jersey Route 41 (Kings Highway)
Township of Cherry Hill, Camden County, New Jersey
Weekly Progress Report No. 6
November 24, 2019 to November 30, 2019**



Figure 1: Concrete curb ramp

Work Completed Week of November 30, 2019

- Installation of concrete sidewalk, curb, and curb ramps along Chapel Avenue

Quantities Week of November 30, 2019

- **Item #21:** Hot Mix Asphalt 19M64 Base Course (31.17 TON)
- **Item #30:** Concrete Sidewalk, 4" Thick (12.83 SY)
- **Item #32:** Detectable Warning Surface (0.88 SY)
- **Item #34:** 9"x18" Concrete Vertical Curb (288.5 LF)
- **Item #70:** Police Uniform Law Enforcement Officers (16 HR)

Summary of Work Completed Week of November 30, 2019

Lexa Concrete (Lexa) continued with demolition of existing concrete and replacement with new concrete sidewalk, curb, and curb ramps. Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift. Police Uniform Law Enforcement Officers are additionally utilized for traffic control. An onsite progress meeting was held on November 25, 2019 to review all project related activities.

Anticipated Work for Week of December 7, 2019

Lexa will continue with the removal and replacement of concrete curb, sidewalk, driveways, and curb ramps as specified in the plans along Chapel Avenue. The contractor will also continue with the installation of the storm sewer system. Daily traffic control will continue to be implemented for the duration of the project.



Figure 2: Asphalt restoration

Notice to Proceed

October 14, 2019

Contract Completion

Substantial Completion

September 13, 2020

Final Completion

October 13, 2020

Prepared By:



Joseph R. Ragusa, P.E.

Remington and Vernick Engineers