



**Camden County Roadway Safety Improvements, Evesham Road (CR 544) Guiderail,
Various Municipalities, Camden County
Federal Job No. STU-0544(300) | NJDOT Job No. 5800343
Contractor: Lexa Concrete, LLC**

**WEEKLY PROGRESS REPORT #7
November 25, 2019 to November 29, 2019**



Figure 1. Guide rail placed along curb at Location 1 eastbound.



Figure 2. Guide rail placed along curb at Location 1 eastbound.



Figure 3. Existing guide rail removed from site at Location 1 and Location 2.



Figure 4. Guide rail placed along curb at Location 2 eastbound.



Work Completed the Week of November 25th, 2019:

Guide rail and fence subcontractor placed guide rail at Location 1 eastbound and Location 2 eastbound.

Anticipated Work for the Week of December 2nd, 2019:

No work anticipated for this week.

Notice to Proceed Date: Wednesday, September 11, 2019

Substantial Completion Date: Monday, December 9, 2019 (90 Calendar Days)

Contract Completion Date: Wednesday, January 8, 2020 (120 Calendar Days)

Anticipated Completion Date: Wednesday, January 8, 2020

Prepared By:

FRENCH & PARRELLO ASSOCIATES

Matthew Kearney, PE
Project Manager