

**Camden County Department of Public Works
Division of Engineering
Improvements to Chapel Avenue (CR 626) from
Haddonfield Road (CR 644) to New Jersey Route 41 (Kings Highway)
Township of Cherry Hill, Camden County, New Jersey
Weekly Progress Report No. 10
February 9, 2020 to February 15, 2020**



Figure 1: Concrete sidewalk

Work Completed Week of February 15, 2020

- Installation of concrete sidewalk, curb, reinforced driveways, and curb ramps along Chapel Avenue

Quantities Week of February 15, 2020

- **Item #31:** Concrete Driveway, Reinforced, 6" Thick (26.34 SY)
- **Item #34:** 9"x18" Concrete Vertical Curb (106.5 LF)
- **Item #70:** Police Uniform Law Enforcement Officers (9 HR)
- **Item #1C:** Concrete Sidewalk, 4" Thick (71.67 SY)

Summary of Work Completed Week of February 15, 2020

Lexa Concrete (Lexa) continued with demolition of existing concrete and replacement with new concrete sidewalk, curb, reinforced driveways, and curb ramps by Cherry Hill Boulevard. Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift. Police Uniform Law Enforcement Officers are additionally utilized for traffic control.

Anticipated Work for Week of February 22, 2020

Lexa will continue with the removal and replacement of concrete curb, sidewalk, driveways, and curb ramps as specified in the plans along Chapel Avenue. Installation of RMC and electrical work will continue throughout the winter. Daily traffic control will continue to be implemented for the duration of the project. An onsite progress meeting will be held on February 19, 2020 to review all project related activities.



Figure 2: Concrete reinforced driveway



Figure 3: Concrete curb

Notice to Proceed

October 14, 2019

Contract Completion

Substantial Completion

September 13, 2020

Final Completion

October 13, 2020

Prepared By:

Joseph R. Ragusa, P.E.

Remington and Vernick Engineers