

**Camden County Department of Public Works
Division of Engineering
Improvements to Chapel Avenue (CR 626) from
Haddonfield Road (CR 644) to New Jersey Route 41 (Kings Highway)
Township of Cherry Hill, Camden County, New Jersey
Weekly Progress Report No. 11
February 16, 2020 to February 22, 2020**



Figure 1: Concrete driveway placed

Work Completed Week of February 22, 2020

- Installation of concrete sidewalk, curb, reinforced driveways, and curb ramps along Chapel Avenue
- Installation of traffic light foundations, junction box, and rigid metallic conduit at the intersection of Chapel Avenue and Tower of Windsor Drive

Quantities Week of February 22, 2020

- **Item #4:** Inlet Filter Type 2, 2'x4' (4 UNIT)
- **Item #15:** Excavation, Test Pit (6.66 CY)
- **Item #17:** Dense-Graded Aggregate Base Course, 8" Thick (46.83 SY)
- **Item #21:** Hot Mix Asphalt 19M64 Base Course (23.29 TON)
- **Item #25:** Reset Existing Casting (1 UNIT)
- **Item #27:** Reconstructed Inlet, Type B, Using New Casting (1 UNIT)
- **Item #31:** Concrete Driveway, Reinforced, 6" Thick (120.23 SY)
- **Item #34:** 9"x18" Concrete Vertical Curb (326.90 LF)

- **Item #70:** Police Uniform Law Enforcement Officers (67 HR)
- **Item #1C:** Concrete Sidewalk, 4" Thick (68.45 SY)
- **Item #3C:** 3" Rigid Metallic Conduit (21 LF)
- **Item #4C:** 4" Rigid Metallic Conduit (62 LF)
- **Item #5C:** 18"x36" Junction Box (1 UNIT)
- **Item #6C:** Foundation, Type SFT (1 UNIT)
- **Item #7C:** Foundation, Type P-MC (1 UNIT)
- **Item #9C:** Foundation, Type SFK (2 UNIT)

Summary of Work Completed Week of February 22, 2020

Lexa Concrete (Lexa) continued with demolition of existing concrete and replacement with new concrete sidewalk, curb, reinforced driveways, and curb ramps. Lexa's subcontractor Berenato installed foundations, a junction box, and rigid metallic conduit for the traffic light at the intersection of Chapel Avenue and Tower of Windsor Drive. Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift. Police Uniform Law Enforcement Officers are additionally utilized for traffic control. An onsite progress meeting was held on February 19, 2020 to review all project related activities.

Anticipated Work for Week of February 29, 2020

Lexa will continue with the removal and replacement of concrete curb, sidewalk, driveways, and curb ramps as specified in the plans along Chapel Avenue. Installation of RMC and electrical work will continue throughout the winter. Daily traffic control will continue to be implemented for the duration of the project.



Figure 2: Concrete sidewalk placed



Figure 3: Concrete curb and DGA subbase



Figure 4: Topsoiling operations



Figure 5: RMC installation

Notice to Proceed

October 14, 2019

Contract Completion

Substantial Completion

September 13, 2020

Final Completion

October 13, 2020

Prepared By:

Joseph R. Ragusa, P.E.

Remington and Vernick Engineers