Department of Public Works

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.

Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



Berlin-Cross Keys Road Improvement Project Contract 1 Boroughs of Berlin and Pine Hill and Township of Winslow, Camden County, New Jersey Camden County Bid No. B9-19

Maser Consulting Project No 19002364G

Progress Report # 6 Friday, December 13, 2019



Figure 1: Contractor started to construct the REDI-ROCK retaining wall.

Department of Public Works

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.

Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com





Figure 2: Crew installing the first level of REDI-ROCK retaining wall block.



Figure 3: Crew setting the second level of REDI-ROCK retaining wall block..

Department of Public Works

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.

Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



• CONTRACT ITEMS COMPLETED THIS WEEK

- Item No.6 Unclassified Excavation 420 Cubic Yards
- o Item No.16 Retaining Wall 509 S.F.

• ITEMS COMPLETED THIS PAST WEEK

- Completion of the bulk, unclassified excavation on the west slope.
- Crew received several loads of REDI-ROCK retaining wall block.
- Crew completed the installation of No.57 stone in the east retaining wall footing.
- Crew continued to receive loads of No.57 stone for backfilling of the retaining wall.
- Crew installed 88.50 sections of REDI-ROCK retaining wall block on the east wall.
- Maser Consulting received and reviewed Gerald A. Barrett's pay voucher #1.

• PROPOSED PROGRESS OVER THE NEXT WEEK

- Delivery of additional No.57 stone for backfill of retaining wall.
- Delivery of additional REDI-ROCK retaining wall block.
- Continuation of the construction of the REDI-ROCK east retaining wall
- Installation of the 4" PVC underdrain system behind the retaining wall.
- The contractor will continue to work 7:00 AM to 3:30 PM.
- The contractor doesn't plan to work weekends as of now.

• NEXT MEETING

• Progress Meeting No.1 is scheduled for Wednesday December 18, 2019 at 2:00pm. Location: Camden County Department of Public Works building.

Notice to Proceed Date:	October 14, 2019
Contract Completion Date:	March 12, 2020
Anticipated Completion Date:	March 12, 2020

Prepared By: Dennis S. Brown, C.E.T. Maser Consulting, P.A.

Kevin Becica, PE, Camden County Engineer John Wolick, Director of Camden County Department of Public Works Dominic Vesper, Jr. Deputy County Administrator Paul K. Nolan, P.E., Project Manager