

**Camden County Department of Public Works  
Division of Engineering  
Improvements to Chapel Avenue (CR 626) from  
Haddonfield Road (CR 644) to New Jersey Route 41 (Kings Highway)  
Township of Cherry Hill, Camden County, New Jersey  
Weekly Progress Report No. 16  
March 22, 2020 to March 28, 2020**



*Figure 1: New concrete sidewalk*

**Work Completed Week of March 28, 2020**

- Installation of concrete sidewalk, curb, apron and reinforced driveways along Chapel Avenue
- Road restoration
- Installation of detectable warning surfaces

**Quantities Week of March 28, 2020**

- **Item #17:** Dense-Graded Aggregate Base Course, 8" Thick (36.33 SY)
- **Item #21:** Hot Mix Asphalt 19M64 Base Course (43.24 TON)
- **Item #30:** Concrete Sidewalk, 4" Thick (9.3 SY)
- **Item #31:** Concrete Driveway, Reinforced, 6" Thick (82.06 SY)
- **Item #32:** Detectable Warning Surface (2.67 SY)

- **Item #33:** Hot Mix Asphalt Driveway, 6" Thick (63.32 SY)
- **Item #34:** 9"x18" Concrete Vertical Curb (252.75 LF)
- **Item #70:** Police Uniform Law Enforcement Officers (66.00 HR)
- **Item #1C:** Concrete Sidewalk, 4" Thick (82.93 SY)

### Summary of Work Completed Week of March 28, 2020

Lexa Concrete (Lexa) continued with demolition of existing concrete and replacement with new concrete sidewalk, curb, reinforced driveways, curb ramps, and detectable warning surfaces. Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift. Uniformed Law Enforcement Officers are additionally utilized for traffic control. The project will continue as planned despite the current pandemic.

### Anticipated Work for Week of April 4, 2020

Lexa will continue with the removal and replacement of concrete curb, sidewalk, driveways, curb ramps and detectable warning surfaces as specified in the plans along Chapel Avenue. Daily traffic control will continue to be implemented for the duration of the project. A progress meeting via teleconference will be held on April 1, 2020 to review all project related activities.



*Figure 2: Asphalt repair*



*Figure 3: Removing apron*



*Figure 4: Pouring concrete apron*



*Figure 5: Utility mark out*

**Notice to Proceed**

October 14, 2019

**Contract Completion**

Substantial Completion

September 13, 2020

Final Completion

October 13, 2020

Prepared By:

Joseph R. Ragusa, P.E.

Remington and Vernick Engineers