

**Bid #B7-19, Reclamation and Resurfacing of Jarvis Road (CR 687)  
NJDOT County Aid: CA-PRO-2018-CC-00084  
Township of Gloucester, Camden County, NJ**

**Progress Report #2**

**Week Ending November 22, 2019**

**Progress Photographs:**



Structures and pipe delivered to site.



Double "B" inlet and 18" Reinforced Concrete Pipe (RCP) being installed near STA 87+00.



Road restoration between Double "B" inlet and reconstructed "E" inlet near STA 87+00.



Trench box in place for installation of 18" RCP between manholes near STA 83+25.



Existing "B" inlet converted to Double "B" inlet at STA 83+90.

### Work Completed this Report Cycle:

- Storm structures and pipe were delivered to site and stored in stockpile area.
- Upgrades to storm sewer system at STA 87+00 was completed including installation of Double "B" inlet, retrofit of "E" inlet and installation of connecting 18" RCP.
- 18" RCP was installed between existing manholes at STA 83+25.
- Existing "B" inlet was converted to a Double "B" inlet at STA 83+90.

### Changes to the Initial Contract items:

- None to Date

### Project Schedule:

- The date for Substantial Completion is Saturday, April 25, 2020 and the date of Final Completion is Monday, May 25, 2020. However, if a winter shutdown is in effect, the dates will be adjusted accordingly. Additionally, final pavement will be coordinated with the school schedule.
- 10% of time used to date
- 0.0% paid to date.

Prepared by: Mark R. Basehore, Jr., PE, CME  
Bach Associates, PC