

**Camden County Department of Public Works  
Division of Engineering  
Improvements to Chapel Avenue (CR 626) from  
Haddonfield Road (CR 644) to New Jersey Route 41 (Kings Highway)  
Township of Cherry Hill, Camden County, New Jersey  
Weekly Progress Report No. 21  
April 26, 2020 to May 2, 2020**



*Figure 1: Pedestrian signal pole removal*

**Work Completed Week of May 2, 2020**

- Cherry Hill Township's contractor Techna-Pro removed existing pedestrian signal poles and junction box
- Diehl Electric ran wire for traffic control devices
- Surveyors laid out center islands along Chapel Avenue

**Quantities Week of May 2, 2020**

- None

### **Summary of Work Completed Week of May 2, 2020**

Lexa Concrete (Lexa) only had subcontractors onsite performing work this week. Cherry Hill Township's contractor Techna-Pro was onsite to remove the existing pedestrian signal poles and junction box. Lexa's subcontractor Diehl Electric began running wire for traffic control devices at the intersection with Towers of Windsor Drive. Lexa's surveyors continued to layout center islands. Techna-Pro had Maintenance and Protection of Traffic (MPT) set up before each work day and taken down at the end of each work shift. Uniformed Law Enforcement Officers are additionally utilized for traffic control. The project will continue as planned despite the current pandemic.

### **Anticipated Work for Week of May 9, 2020**

Lexa will continue with the removal and replacement of concrete curb, sidewalk, driveways, and curb ramps as specified in the plans along Chapel Avenue. Daily traffic control will continue to be implemented for the duration of the project. A progress meeting via teleconference will be held on April 27, 2020 to review all project related activities.

### **Notice to Proceed**

October 14, 2019

### **Contract Completion**

Substantial Completion

September 13, 2020

Final Completion

October 13, 2020

Prepared By:



Joseph R. Ragusa, P.E.  
Remington & Vernick Engineers