

## Weekly Status Report – Week Ending May 15, 2020

### **County Route 561 – Phase 1**

#### **Haddonfield-Berlin Road from East of Evesham Road (CR 544) to Kresson Road (CR 671)**

The **CR 561 Haddonfield-Berlin Road Project** was awarded to Lexa Concrete, in the amount of \$4,315,074.89. Please see the attached status breakdown for the various components involved in this project.

#### Shop Drawing Submittals

- All shop drawing submittals to date have been reviewed and respective reports sent out.

#### Traffic Signal Improvements

- No work performed this week





May 20, 2020  
Our File No. HCM00603.01  
Page 2



#### Storm Sewer

- Inlets reconstructed between Morris Drive and Whitman Blvd intersections.

#### Concrete Improvements

- Concrete curb and sidewalk installed between Morris Drive and Whitman Blvd intersections.

#### Roadway Reconstruction

- Full Depth Pavement Repair between Morris Drive and Whitman Blvd Intersections.

#### Driveway Improvements

- HMA and Concrete driveways installed between Morris Drive and Whitman Blvd Intersection.

#### Traffic Control

- Construction Signs have been installed per approved Traffic Control Plans
- Police traffic directors are onsite as required

#### Changes to the Initial Contract Items

- No changes this period.