



## Weekly Status Report – Week Ending July 10, 2020

### County Route 561 – Phase 1

### Haddonfield-Berlin Road from East of Evesham Road (CR 544) to Kresson Road (CR 671)

The CR 561 Haddonfield-Berlin Road Project was awarded to Lexa Concrete, in the amount of \$4,315,074.89. Please see the attached status breakdown for the various components involved in this project.

#### Shop Drawing Submittals

- All shop drawing submittals to date have been reviewed and respective reports sent out.

#### Traffic Signal Improvements

- Traffic Signal modifications completed at Burnt Mill Rd intersection





July 14, 2020  
Our File No. HCM00603.01  
Page 2

Storm Sewer

- No work performed this period

Concrete Improvements

- No work performed this period

Roadway Reconstruction

- Full Depth Concrete Pavement Repair between Walt Whitman Blvd and Morris Dr

Traffic Control

- Police traffic directors are onsite as required

Traffic Striping & Markings

- 4" and 8" Traffic Striping installed from I-295 ramp to Evesham Road

Changes to the Initial Contract Items

- No changes this period.

